

Equipment Inspection Report — Q3 2026

Facility Unit: Enclave Heavy Machinery Section B · Date: August 28, 2026 · Lead Inspector: Priya Rao

During the Q3 2026 scheduled maintenance cycle, routine vibration telemetry, acoustic emissions, and physical mechanical clearances were audited across critical operating equipment in Sector 4. A total of five mechanical and electrical subsystems were subjected to non-destructive testing (NDT) under standard baseline operational load. Findings and status directives are summarized below.

Equipment ID	Defect Description	Severity	Status
Pump Unit P-07	Mechanical bearing wear & vibration anomaly (>3.2 mm/s rms)	Critical	Immediate Action Required
Control Panel CP-03	Exposed wiring near secondary transformer terminal block	Major	Pending Maintenance
Heat Exchanger HX-02	Minor gasket seepage along flange joint B (1.2 drops/min)	Minor	Monitor Next Cycle
Compressor C-01	Pressure relief valve seal degradation observed at 450 PSI	Critical	Scheduled Overhaul
Conveyor Drive CD-04	Drive belt tension slack (15mm deflection above standard)	Minor	Adjusted On-Site

Recommendation: Immediate isolation and maintenance lockout are advised for Pump Unit P-07 and Compressor C-01 before exceeding rated operating pressure. Routine reinspection is scheduled in 14 days.